Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

easurement Recorded On:

:m lo	Description of Item	Side	No	Length	Breadth	Depth	Qty	Unit
1	KSRRB300-1 Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications							
	CC Drain							
	BHEL Layout							
	12th Cross rd LHS Ch:0.00m to 30.00m		1	30.00	1.10	1.00	33.00	
	Ch:30.00m to 39.20m		1	9.20	1.10	1.00	10.12	
	Ch:39.20m to 47.20m		1	8.00	1.10	1.00	8.80	
	Ch:47.20m to 53.60m		1	6.40	1.10	1.00	7.04	
	12th Cross rd RHS(from ambabhavani rd)							
	Ch:0.00m to 30.00m		1	30.00	1.10	1.00	33.00	
	Ch:30.00m to 41.00m		1	11.00	1.10	1.00	12.10	
	Ch:41.00m to 53.00m		1	12.00	1.10	1.00	13.20	
	CC Drain Culvert							
	12th Cross rd LHS		1	5.20	1.50	1.00	7.80	
	12th Cross rd RHS		1	5.50	1.50	1.00	8.25	
						Present Qty	**133.31**	**Cum**
						Qty Paid in 1st Bill	**624.80**	**Cum**
						Total Qty	**758.11**	**Cum**
						Deduct Qty Paid in 1st Bill	**624.80**	**Cum**
						Qty to be Paid	**133.31**	**Cum**

Contractor

Consultant

Asst. Engineer

20/12/2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-೫೬

0.90 0.16 15.53

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Description of Item	Side	No	Length	Breadth	Depth	Qty	Unit
2	KSRRB M2900-1 Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per the specification							
	CC Drain							
	BHEL Layout							
	12th Cross rd LHS Ch 0.00m to 30.00m		1	30.00	1.10	0.15	4.95	
	Ch 30.00m to 39.20m		1	9.20	1.10	0.15	1.52	
	Ch 39.20m to 47.20m		1	8.00	1.10	0.15	1.32	
	Ch 47.20m to 53.60m		1	6.40	1.10	0.15	1.06	
	12th Cross rd RHS(from ambabhavani rd)							
	Ch 0.00m to 30.00m		1	30.00	1.10	0.15	4.95	
	Ch 30.00m to 41.00m		1	11.00	1.10	0.15	1.82	
	Ch 41.00m to 53.00m		1	12.00	1.10	0.15	1.98	
	CC Drain Culvert							
	12th Cross rd LHS		1	5.20	1.40	0.15	1.09	
	12th Cross rd RHS		1	5.50	1.40	0.15	1.16	
						Present Qty	**19.84**	**Cum**
						Qty Paid in 1st Bill	**93.72**	**Cum**
						Total Qty	**113.56**	**Cum**
						Deduct Qty Paid in 1st Bill	**93.72**	**Cum**
						Qty to be Paid	**19.84**	**Cum**

cal be

ntractor

SHRIYA CONSTRUCTION AND CONSULTANCY Consultant

Asst Engineer

6/12/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Exec. Engineer,

0.16 15.53

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Premeasurement Recorded On:

Item No	Description of Item	Side	No	Length	Breadth	Depth	Qty	Unit
4	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R C C. work including straightening, cutting, bending, hooking, placing in postion, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary							
	CC Drain							
	BHEL Layout							
	12th Cross rd	LHS						
	Total Drain length=53.60m							
	Main bar 10mm dia bar @ 140mm C/c							
	0.61kg/mtr							
	Distribution bar 10mm dia 160mm C/c							
	0.61kg/mtr							
	No of U Bar-383	1	383.00	2.10		0.61	490.62	
	Distribution bar -13	1	13	53.60		0.61	425.05	
	12th Cross rd	RHS						
	Total Drain length=53.00m							
	Main bar 10mm dia bar @ 140mm C/c							
	0.61kg/mtr							
	Distribution bar 10mm dia 160mm C/c							
	0.61kg/mtr							
	No of U Bar-378	1	378.00	2.10		0.61	484.22	
	Distribution bar -13	1	13	53.00		0.61	420.29	
	CC Drain Culvert							
	Length of Culvert=10.70m							
	Main bar 12mm dia bar @ 140mm C/c							
	0.89kg/mtr, Double mat							
	Distribution bar 10mm dia 190mm C/c							
	0.61kg/mtr, Double mat							
	No of U Bar-152	1	152.00	2.30		0.89	311.14	
	Distribution bar -28	1	24	10.70		0.61	156.65	
							2287.97	Kgs
						Total Qty	**2.29**	**Ton**
						Qty Paid in 1st Bill	**11.07**	**Ton**
						Total Qty	**13.36**	**Ton**
						Deduct Qty Paid in 1st Bill	**11.07**	**Ton**
						Qty to be Paid	**2.29**	**Ton**

ontractor

SHRIYA CONSTRUCTION AND CONSULTANCY Consultant

Asst. Engineer. 21/12/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-೨
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Asst. Exec. Engineer.

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
8	KSRRB M300-14. Excavation for Road Way in Hard rock by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.						
	BHEL Layout						
	1st Cross rd(from 1st Main rd)						
	Ch.0.00m to 30.00m	1	30.00	(10.00 + 8.90)/2	0.40	113.40	
	Ch.30.00m to 60.00m	1	30.00	(8.90 + 8.40)/2	0.40	103.80	
	Ch.60.00m to 73.00m	1	13.00	(9.80 + 10.10)/2	0.40	51.74	
	Ch.73.00m to 86.30m	1	13.30	(8.20 + 8.40)/2	0.40	44.16	
	2nd Cross rd(from Ambabhavani rd)						
	Ch.0.00m to 30.00m	1	30.00	(9.85 + 9.35)/2	0.40	115.20	
	Ch.30.00m to 60.00m	1	30.00	(9.35 + 9.70)/2	0.40	114.30	
	Ch.60.00m to 90.00m	1	30.00	(9.70 + 9.90)/2	0.40	117.60	
	Ch.90.00m to 120.00m	1	30.00	(9.90 + 9.70)/2	0.40	117.60	
	Ch.120.00m to 121.00m	1	1.00	(9.70 + 9.70)/2	0.40	3.88	
	3rd Cross rd(from 1st Main rd)						
	Ch.0.00m to 30.00m	1	30.00	(10.20 + 10.00)/2	0.40	121.20	
	Ch.30.00m to 60.00m	1	30.00	(10.00 + 10.00)/2	0.40	120.00	
	Ch.60.00m to 90.00m	1	30.00	(10.00 + 9.70)/2	0.40	118.20	
	Ch.90.00m to 116.30m	1	26.30	(9.70 + 10.00)/2	0.40	103.62	
	4th Cross rd(from Ambabhavani rd)						
	Ch.0.00m to 30.00m	1	30.00	(9.30 + 8.20)/2	0.40	105.00	
	Ch.30.00m to 60.00m	1	30.00	(8.20 + 8.00)/2	0.40	97.20	
	Ch.60.00m to 90.00m	1	30.00	(8.00 + 8.20)/2	0.40	97.20	

SHRIYA CONSULTANCY * SHRIYA CONSTRUCTION

Contractor

Asst. Engineer. 26/12/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಪ.ಕ. ಬೆಂಗಳೂರು-106

Asst. Exec. Engineer.

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Deduct for Bwssb Control valve	-9	0.50	0.50 + 0.50 / 2	0.30	-0.68	
					Present Qty	**2901.27**	**Sqm**
					Qty Paid in 1st Bill	**0.00**	**Cum**
					Total Qty	**2901.27**	**Cum**
					Deduct Qty Paid in 1st Bill	**0.00**	**Cum**
					Qty to be Paid	**2901.27**	**Cum**

cdfc

ntractor

Consultant

SHRIYA CONSTRUCTION CONSULTANCY

Asst. Engineer,

26/12/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-1
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Engineer,

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
10	KSRRB 300-58 Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per						
	BHEL Layout						
	1st Cross rd(from 1st Main rd)						
	Ch 0.00m to 30.00m	1	30.00	(10.00 + 8.90)/2		283.80	
	Ch:30.00m to 60.00m	1	30.00	(8.90 + 8.40)/2		259.50	
	Ch:60.00m to 73.00m	1	13.00	(9.80 + 10.10)/2		129.35	
	Ch:73.00m to 86.30m	1	13.30	(8.20 + 8.40)/2		110.39	
	2nd Cross rd(from Ambabhavani rd)						
	Ch:0.00m to 30.00m	1	30.00	(9.85 + 9.35)/2		288.00	
	Ch:30.00m to 60.00m	1	30.00	(9.35 + 9.70)/2		285.75	
	Ch:60.00m to 90.00m	1	30.00	(9.70 + 9.90)/2		294.00	
	Ch:90.00m to 120.00m	1	30.00	(9.90 + 9.70)/2		294.00	
	Ch:120.00m to 121.00m	1	1.00	(9.70 + 9.70)/2		9.70	
	3rd Cross rd(from 1st Main rd)						
	Ch:0.00m to 30.00m	1	30.00	(10.20 + 10.00)/2		303.00	
	Ch:30.00m to 60.00m	1	30.00	(10.00 + 10.00)/2		300.00	
	Ch:60.00m to 90.00m	1	30.00	(10.00 + 9.70)/2		295.50	
	Ch:90.00m to 116.30m	1	26.30	(9.70 + 10.00)/2		259.06	
	4th Cross rd(from Ambabhavani rd)						
	Ch:0.00m to 30.00m	1	30.00	(9.30 + 8.20)/2		262.50	
	Ch:30.00m to 60.00m	1	30.00	(8.20 + 8.00)/2		243.00	
	Ch:60.00m to 90.00m	1	30.00	(8.00 + 8.20)/2		243.00	
	Ch:90.00m to 112.30m	1	22.30	(8.20 + 9.00)/2		191.78	

Contractor

Consultant

SHRIYA CONSTRUCTION CONSULTANCY

Asst Engineer 15/1/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-3
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-560064
Assistant Executive Engineer,

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Deduct for Manhole	-16	1.00	1.00 + 1.00 / 2		-16.00	
	Deduct for Bwssb Control valve	-9	0.50	0.50 + 0.50 / 2		-2.25	
					Present Qty	**7248.61**	**Sqm**
					Qty Paid in 1st Bill	**0.00**	**Sqm**
					Total Qty	**7248.61**	**Sqm**
					Deduct Qty Paid in 1st Bill	**0.00**	**Sqm**
					Qty to be Paid	**7248.61**	**Sqm**

Contractor

SHRIYA CONSULTANCY * SHRIYA CONSTRUCTION AND

Consultant

Asst. Engineer.

15/1/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-1
Asst. Exec. Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-560

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
11	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing by mix in place method by rotavator at OMC,spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density,						
	BHEL Layout						
	1st Cross rd(from 1st Main rd)						
	Ch 0.00m to 30.00m	1	30.00	(10.00 + 8.90)/2	0.13	36.86	
	Ch 30.00m to 60.00m	1	30.00	(8.90 + 8.40)/2	0.13	33.74	
	Ch 60.00m to 73.00m	1	13.00	(9.80 + 10.10)/2	0.13	16.82	
	Ch 73.00m to 86.30m	1	13.30	(8.20 + 8.40)/2	0.13	14.35	
	2nd Cross rd(from Ambabhavani rd)						
	Ch 0.00m to 30.00m	1	30.00	(9.85 + 9.35)/2	0.13	37.44	
	Ch 30.00m to 60.00m	1	30.00	(9.35 + 9.70)/2	0.13	37.15	
	Ch 60.00m to 90.00m	1	30.00	(9.70 + 9.90)/2	0.13	38.22	
	Ch 90.00m to 120.00m	1	30.00	(9.90 + 9.70)/2	0.13	38.22	
	Ch 120.00m to 121.00m	1	1.00	(9.70 + 9.70)/2	0.13	1.26	
	3rd Cross rd(from 1st Main rd)						
	Ch 0.00m to 30.00m	1	30.00	(10.20 + 10.00)/2	0.13	39.39	
	Ch 30.00m to 60.00m	1	30.00	(10.00 + 10.00)/2	0.13	39.00	
	Ch 60.00m to 90.00m	1	30.00	(10.00 + 9.70)/2	0.13	38.42	
	Ch 90.00m to 116.30m	1	26.30	(9.70 + 10.00)/2	0.13	33.68	
	4th Cross rd(from Ambabhavani rd)						
	Ch 0.00m to 30.00m	1	30.00	(9.30 + 8.20)/2	0.13	34.13	
	Ch 30.00m to 60.00m	1	30.00	(8.20 + 8.00)/2	0.13	31.59	
	Ch 60.00m to 90.00m	1	30.00	(8.00 + 8.20)/2	0.13	31.59	

Contractor

Consultant

Asst. Engineer

20/1/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-1
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು ನಗರ

Asst. Executive Engineer

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Deduct for Bwssb Control valve	-9	0.50	0.50 + 0.50 / 2	0.13	-0.29	
					Present Qty	**942.32**	**Cum**
					Qty Paid in 1st Bill	**0.00**	**Cum**
					Total Qty	**942.32**	**Cum**
					Deduct Qty Paid in 1st Bill	**0.00**	**Cum**
					Qty to be Paid	**942.32**	**Cum**

SHRIYA CONSTRUCTION CONSULTANCY

Consultant

Asst. Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Exec. Engineer

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
12	KSRRB M400-17 Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per						
	BHEL Layout						
	1st Cross rd(from 1st Main rd)						
	Ch:0.00m to 30.00m	1	30.00	(10.00 + 8.90)/2	0.250	70.88	
	Ch:30.00m to 60.00m	1	30.00	(8.90 + 8.40)/2	0.250	64.88	
	Ch:60.00m to 73.00m	1	13.00	(9.80 + 10.10)/2	0.250	32.34	
	Ch:73.00m to 86.30m	1	13.30	(8.20 + 8.40)/2	0.250	27.60	
	2nd Cross rd(from Ambabhavani rd)						
	Ch:0.00m to 30.00m	1	30.00	(9.85 + 9.35)/2	0.250	72.00	
	Ch:30.00m to 60.00m	1	30.00	(9.35 + 9.70)/2	0.250	71.44	
	Ch:60.00m to 90.00m	1	30.00	(9.70 + 9.90)/2	0.250	73.50	
	Ch:90.00m to 120.00m	1	30.00	(9.90 + 9.70)/2	0.250	73.50	
	Ch:120.00m to 121.00m	1	1.00	(9.70 + 9.70)/2	0.250	2.43	
	3rd Cross rd(from 1st Main rd)						
	Ch:0.00m to 30.00m	1	30.00	(10.20 + 10.00)/2	0.250	75.75	
	Ch:30.00m to 60.00m	1	30.00	(10.00 + 10.00)/2	0.250	75.00	
	Ch:60.00m to 90.00m	1	30.00	(10.00 + 9.70)/2	0.250	73.88	
	Ch:90.00m to 116.30m	1	26.30	(9.70 + 10.00)/2	0.250	64.76	
	4th Cross rd(from Ambabhavani rd)						
	Ch:0.00m to 30.00m	1	30.00	(9.30 + 8.20)/2	0.250	65.63	

23/1/2021

SHRIYA CONSULTANCY ★ SHRIYA CONSTRUCTION

Asst. Engineer 28/1/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Exec. Engineer

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:30.00m to 60.00m	1	30.00	$\frac{8.20 + 8.00}{2}$	0.250	60.75	
	Ch:60.00m to 90.00m	1	30.00	$\frac{8.00 + 8.20}{2}$	0.250	60.75	
	Ch:90.00m to 112.30m	1	22.30	$\frac{8.20 + 9.00}{2}$	0.250	47.95	
	5th Cross rd(from 1st Main rd)						
	Ch:0.00m to 30.00m	1	30.00	$\frac{9.90 + 8.75}{2}$	0.250	69.94	
	Ch:30.00m to 60.00m	1	30.00	$\frac{8.75 + 8.70}{2}$	0.250	65.44	
	Ch:60.00m to 90.00m	1	30.00	$\frac{8.70 + 9.10}{2}$	0.250	66.75	
	Ch:90.00m to 105.70m	1	15.70	$\frac{9.10 + 9.30}{2}$	0.250	36.11	
	10th Cross rd(from 1st Main rd)						
	Ch:0.00m to 30.00m	1	30.00	$\frac{6.80 + 6.50}{2}$	0.250	49.88	
	Ch:30.00m to 60.00m	1	30.00	$\frac{6.50 + 6.20}{2}$	0.250	47.63	
	Ch:60.00m to 90.00m	1	30.00	$\frac{6.20 + 5.80}{2}$	0.250	45.00	
	Ch:90.00m to 110.00m	1	20.00	$\frac{5.80 + 5.85}{2}$	0.250	29.13	
	12th Cross rd Side rd						
	Ch:0.00m to 14.40m	1	14.40	$\frac{5.70 + 5.70}{2}$	0.250	20.52	
	Sai nagara 5th cross rd						
	Ch:0.00m to 30.00m	1	30.00	$\frac{7.30 + 7.00}{2}$	0.250	53.63	
	Ch:30.00m to 60.00m	1	30.00	$\frac{7.00 + 6.80}{2}$	0.250	51.75	
	Ch:60.00m to 90.00m	1	30.00	$\frac{6.80 + 6.80}{2}$	0.250	51.00	
	Ch:90.00m to 108.30m	1	18.30	$\frac{6.80 + 7.25}{2}$	0.250	32.14	
	Sai nagara 6th cross rd(from end)						
	Ch:0.00m to 8.60m	1	8.60	$\frac{6.10 + 6.10}{2}$	0.250	13.12	
	Ch:8.60m to 38.60m	1	30.00	$\frac{6.90 + 6.90}{2}$	0.250	51.75	
	Ch:38.60m to 68.60m	1	30.00	$\frac{6.90 + 6.00}{2}$	0.250	48.38	

28/01/2021

Contractor

SHRIYA CONSULTANCY * SHRIYA CONSTRUCTION

Consultant

Asst. Engineer

28/1/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ Engineer.
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch 68.60m to 98.60m	1	30.00	$\frac{6.00 + 6.10}{2}$	0.250	45.38	
	Ch 98.60m to 114.30m	1	15.70	$\frac{6.10 + 7.25}{2}$	0.250	26.20	
	Deduct for Manhole	-16	1.00	$\frac{1.00 + 1.00}{2}$	0.250	-4.00	
	Deduct for Bwssb Control valve	-9	0.50	$\frac{0.50 + 0.50}{2}$	0.250	-0.56	
					Present Qty	**1812.15**	**Cum**
					Qty Paid in 1st Bill	**0.00**	**Cum**
					Total Qty	**1812.15**	**Cum**
					Deduct Qty Paid in 1st Bill	**0.00**	**Cum**
					Qty to be Paid	**1812.15**	**Cum**

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY
Consultant

Asst. Engineer.

28/1/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಜ.ಜ.ನ.ಪ. ಬೆಂಗಳೂರು-106

Asst. Exec. Engineer

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
1	KSRRB300-1 Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications								
	Vide Premeasurement page no.					133 31			
					Present Qty	**133.31**	**Cum**	**211.79**	**28234.00**
2	KSRRB M2900-1 Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per the specification								
	Vide Premeasurement page no.					19 84			
					Present Qty	**19.84**	**Sqm**	**4479.56**	**88857.00**
3	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs with 29mm and down size granite metal coarse aggregates at 0 69 cum and fine aggregate at 0 43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of								
	Vide Premeasurement page no.					37 33			
					Present Qty	**37.33**	**Cum**	**7070.20**	**263968.00**
4	KSRRB M2200-6 Providing TMT Bars Fe 500 steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in postion, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary								
	Vide Premeasurement page no.					2 29			
					Present Qty	**2.29**	**Ton**	**72326.98**	**165482.00**
8	KSRRB M300-14 Excavation for Road Way in Hard rock by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1 00 km and complete as per								
	Vide Premeasurement page no.					2901 27			
					Present Qty	**2901.27**	**Cum**	**43.46**	**126089.00**
10	KSRRB 300-58 Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per								
	Vide Premeasurement page no.					7248 61			
					Present Qty	**7248.61**	**Sqm**	**6.36**	**46101.00**
11	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing by mix in place method by								
	Vide Premeasurement page no.					942 32			
					Present Qty	**942.32**	**Cum**	**1855.00**	**1748802.00**
12	KSRRB M400-17 Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers								
	Vide Premeasurement page no.					1812 15			
					Present Qty	**1812.15**	**Cum**	**2001.28**	**3626625.00**

Contractor

Consultant

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

29/1/2021

Assistant Executive Engineer

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Description of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
5	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to									
	CC Drain Top Cover Slab									
	BHEL Layout									
	12th Cross rd LHS									
	Ch 0 00m to 30 00m		1	30 00	0 90		27 00			
	Ch 30 00m to 39 20m		1	9 20	0 90		8 28			
	Ch 39 20m to 47 20m		1	8 00	0 00		0 00			
	Ch 47 20m to 53 60m		1	6 40	0 90		5 76			
	12th Cross rd RHS(from ambabhavani rd)									
	Ch 0 00m to 30 00m		1	30 00	0 90		27 00			
	Ch 30 00m to 41 00m		1	11 00	0 90		9 90			
	Ch 41 00m to 53 00m		1	12 00	0 00		0 00			
							Present Qty	**77.94**	**Sqm**	
							Qty Paid in 1st Bill	**506.70**	**Sqm**	
							Total Qty	**584.64**	**Sqm**	
							Deduct Qty Paid in 1st Bill	**506.70**	**Sqm**	
							Qty to be Paid	**77.94**	**Sqm**	**2337.00**	**182146.00**

02/03/2021

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

Consultant

Asst. Engineer

4/2/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-64

Asst. Executive Engineer.

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division

Detailed Measurements

Measurement Recorded On:

Description of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.									
For Kerb									
BHEL Layout									
12th Cross rd LHS									
Ch:0.00m to 30.00m		1	30.00			30.00			
Ch:30.00m to 39.20m		1	9.20			9.20			
Ch:39.20m to 47.20m		1	8.00			8.00			
Ch:47.20m to 53.60m		1	6.40			6.40			
12th Cross rd RHS(from ambabhavani rd)									
Ch:0.00m to 30.00m		1	30.00			30.00			
Ch:30.00m to 41.00m		1	11.00			11.00			
Ch:41.00m to 53.00m		1	12.00			12.00			
						106.60			
Present Qty						**237.00**	**Nos**		
Qty Paid in 1st Bill						**1262.00**	**Nos**		
Total Qty						**1499.00**	**Nos**		
Deduct Qty Paid in 1st Bill						**1262.00**	**Nos**		
Qty to be Paid						**237.00**	**Nos**	**477.00**	**113049.00**

SHRIYA CONSTRUCTION CONSULTANCY

Consultant

Asst. Engineer

8/2/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-ಇಂಜಿನೀರ್.
Asst. Engineer.

Name of Work: Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division									
Detailed Measurements									
Measurement Recorded On:									
Description of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and laying Pre Cast Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed)									
Culvert Top Cover Slab									
BHEL Layout									
12th Cross rd LHS		1	5 20	1 20		6 24			
12th Cross rd RHS		1	5 50	1 20		6 60			
						Present Qty	**12.84**	**Sqm**	
						Qty Paid in 1st Bill	**0.00**	**Sqm**	
						Total Qty	**12.84**	**Sqm**	
						Deduct Qty Paid in 1st Bill	**0.00**	**Sqm**	C&FC
						Qty to be Paid	**12.84**	**Sqm**	**5418.00**	**69567.00**
								Total		**6461681.00**
								GST 12%		**775402.00**
								4% KRIDL		**258467.00**
								Grand Total		**7495550.00**

SHRIYA CONSTRUCTION AND CONSULTANCY

Consultant

Asst. Engineer

12/2/2021

C&FC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೯

Asst. Engineer